Firm Name: EisnerAmper LLP

**Limited Notice to Proceed** 

IOM Services for the Delco Lead Safe Haven Inspection and Storage

**Facility Project** 

Contract No. 14-033B

Engagement: NJ Transit P.O. 210011821

For Quarter Ending: 12/31/2022

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
A.	General Info		
1.	Recipient of funding	New Jersey Transit Corporation	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3.	State Funding (if applicable)	TTF at 25% match	
4.	Award Type	FTA-Public Transportation Emergency Relief Program	
5.	Award Amount		The initial authorized amount for Contract 13-041 was \$7,641,757.77. Subsequently, five change orders were issued to Contract 13-041 totaling \$27,785,127.20 (Change Order #1 - \$20,854,489, Change Order #2 - \$353,826.07, Change Order #3 - \$365,698.88 (Note there was a \$615,015.78 transfer to Jacobs from subcontractors), Change Order #4 - \$4,431,345.49 and Change Order #5 - \$1,779,767.76). Change Order #6 incorporates a reallocation of \$1,155,506.00 of recovered audited funds.
6.	Contract/Program Person/Title	Ronald Hovey, Chief Procurement Officer (Acting)	
7.	Brief Description, Purpose and Rationale of Project/Program	Provide Integrity Oversight Monitoring Services for the Delco Lead Safe Haven Inspection and Storage Facility Project, including:  - Design of the Delco Lead Project: NJT01045 - Jacobs Engineering has been retained to perform preliminary design, final design and construction support services for the Delco Lead Project.  - Construction Management (CM) Services: Urban Engineers / Tishman Construction Corporation was retained for CM services for the General Construction Contract 1 and General Construction Contract 2.  - Construction Contracts: This project involves construction of the two new tracks, catenary structures, associated switches and signal work for DELCO Lead emergency storage, as well as S&I facility for routine inspection. It is anticipated that the project construction will be completed in phases. The first contract GC-01 is for site work, and is under Procurement at this time. The contract GC-02 will mainly be for the railroad infrastructure along DELCO Lead.	
8.	Contract/Program Location	County Yard located in New Brunswick, New Jersey	

Firm Name: EisnerAmper LLP

**Limited Notice to Proceed** 

IOM Services for the Delco Lead Safe Haven Inspection and Storage

**Facility Project** 

Contract No. 14-033B

Engagement: NJ Transit P.O. 210011821

For Quarter Ending: 12/31/2022

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
9.	Amount Expended to Date	Delco Lead - \$27,616,536.11	
10.	Amount Provided to other State or Local Entities	None	
11.	Completion Status of Contract or Program	In progress	
12.	Expected Contract End Date/Time Period	January 1, 2027	
В.	Monitoring Activities		
13.	If FEMA funded, brief description of the status of the project worksheet	Not applicable	
	and its support.		
14.	Quarterly Activities/Project Description (include number of visits to meet	Attended GC.01 Union Paving Progress meeting #2 on October 5, 2022. Attended GC.01 Union	
	with recipient and sub recipient, including who you met with, and any	Paving Progress meeting #3 on October 19, 2022. Participted in Amtrak safety training on	
	site visits warranted to where work was completed)	October 21, 2022. Attended GC.01 Union Paving Progress meeting #4 on November 2, 2022.	
		Attended GC.01 Union Paving Progress meeting #5 on November 16, 2022. Attended GC.01	
		Union Paving Progress meeting #6 on November 30, 2022. Attended GC.01 Union Paving	
		Progress meeting #7 on December 14, 2022.	
15.	Brief Description to confirm appropriate data/information has been	Received and reviewed meeting minutes for progress meetings #1 through #7 related to	
	provided by recipient and what activities have been taken to review in	Contract No. 22-009X (Union Paving). Received various procurement documents related to the	
	relation to the project/contract/program.	design phase and the GC.01 phase. Received documentation related to Change order #5 and #6	
		of the design phase. Received invoices submitted by Jacobs Engineering for design phase	
		covering February 2022 through May 2022. Received various DBE forms related to Contract No.	
		22-009X (Union Paving). Received various documents related to Contract No. 22-009X (Union	
		Paving) including health and safety plan, quality assurance plan, organization chart, certificate of	
		insurance, and NPC and RFI logs.	
16.	Description of quarterly auditing activities that have been conducted to	Performed invoice and procurement testing related to Jacobs Engineering for design phase.	
	ensure procurement compliance with terms and conditions of the	Conducted DBE monitoring procedures including DBE interviews and CUFs verifications.	
	contracts and agreements.	Conducted background and conflict of interest investigations related to design phase.	
		Commenced preparation of fraud risk assessment and preliminary monitoring plan in	
		connection with GC.01 of the Delco Project.	
17.	Have payment requisitions in connection with the contract/program	Ongoing monitoring performed for a sample selection of invoices submitted by Jacobs	
	been reviewed? Please describe	Engineering.	

Firm Name: EisnerAmper LLP

**Limited Notice to Proceed** 

IOM Services for the Delco Lead Safe Haven Inspection and Storage

**Facility Project** 

Contract No. 14-033B

Engagement: NJ Transit P.O. 210011821

For Quarter Ending: 12/31/2022

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
18.	Description of quarterly activity to prevent and detect waste, fraud and	Continued invoice monitoring procedures for a selection of Jacobs Engineering invoices and procurement testing. Perform DBE monitoring procedures.	
19.	Provide details of any integrity issues/findings	None noted	
20.	Provide details of any work quality or safety/environmental/historical preservation issue(s).	None noted	
21.	·	Noted that the design phase is 100% complete; however, awaiting approval from Amtrak. GC.01 contractor Union Paving is in process with Amtrak for approvals on site specific work plans.	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable	
C.	Miscellaneous		
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	See attached hours summary.	
24.	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	None noted	

Name of Integrity Monitor:	EisnerAmper LLP	
Name of Report Preparer:	Tim Van Noy	
Signature:		
Jim Van T Jay		

Date: March 31, 2023

## **State of New Jersey**

## **Department of Treasury**

#### **Limited Notice to Proceed**

# IOM Services for the Delco Lead Safe Haven Inspection and Storage Facility Project Contract No. 14-033B / NJ Transit P.O. 210030500 / NWT0400

#### Attachment for Question #23

Professional	Hours	
David Cace	0.25	
Elliott Lee	0.00	
Tim Van Noy	1.90	
Craig Mann	43.70	
Nancy Pham	19.50	
Brooke DiMarinis	0.50	
Marisol Gonzalez	24.05	
Sasha Smith*	4.00	
Tad Creamer*	0.00	
Ethan Johnston*	14.50	
Sara Harbinson*	4.00	
Stuart Drobny**	3.00	
Ina Xhoxhaj**	26.85	
	142.25	

<sup>\*</sup> Member of EisnerAmper's DBE firm.

<sup>\*\*</sup>Member of EisnerAmper's Non-DBE firm.